



AGENDA REPORT

Meeting Date: December 2, 2008
Item Number: F-10
To: Honorable Mayor & City Council
From: Ara Maloyan, Deputy City Engineer *[Signature]*
Subject: ACCEPTANCE OF THE CONTRACT WORK FOR THE INSTALLATION OF DEBRIS SCREEN DEVICES AT STORM WATER CATCH BASINS WITHIN THE CITY OF BEVERLY HILLS, CALIFORNIA BY ISLAND ENVIRONMENTAL SERVICES, INC. IN THE FINAL AMOUNT OF \$134,061.40 AND AUTHORIZATION FOR THE RECORDATION OF THE NOTICE OF COMPLETION
Attachment: None

RECOMMENDATION

It is recommended that the described work with Island Environmental Services, Inc. be accepted and authorization be given for the recordation of the Notice of Completion.

INTRODUCTION

This report provides information to the City Council for acceptance of the contract work in the final amount of \$134,061.40 and authorization for the recordation of the Notice of Completion with Los Angeles County Recorder.

DISCUSSION

On April 1, 2008, a contract was awarded to Island Environmental Services, Inc. on the basis of sealed competitive bids received after public advertising for the installation of debris screen devices at eighty-eight storm water catch basins within the City of Beverly Hills.

This project is being implemented to be in compliance with the Trash Total Maximum Daily Load (TMDL) of the Ballona Creek Watershed. Under the National Pollution Discharge Elimination Permit (NPDES), the State of California Regional Water Quality Control Board, Los Angeles Region requires each Local Permittee (CITY) to reduce the trash deposit into the Ballona Creek Watershed to minimize the pollution to the Santa Monica Bay. The Trash TMDL requires each CITY to reduce the trash deposit by 10% each year.

The debris screen device is made of Grade 304 stainless steel approximately 6-inch in height mounted on the side entrance of the storm water catch basin. The screen is normally in close position during dry and low flow conditions to prevent the trash deposit into the catch basin. The screen will open automatically under high storm runoff condition to prevent flooding in the street.

The Contractor mobilized and construction commenced on June 23, 2008. The contractor installed 188 screens on 88 storm drain catch basins.

Engineering Division personnel inspected the work and have assured that the work was completed according to the contract documents approved for this project.

FISCAL IMPACT

The original contract purchase order, which included a \$28,886 contingency allowance, was \$140,000. Increase to the specified bid item quantities resulted in an increase in expenditures of \$22,947.40. Therefore, the total revised contract amount is \$134,061.40 as noted below:

Original Contract Amount	\$111,114.00
Bid Item Increase	<u>\$ 22,947.40</u>
Final Contract Amount	\$134,061.40

The current amount invoiced and paid on the contract is \$120,655.30, with a balance of \$13,406.10 in retention to be paid 35 days after the recordation of the Notice of Completion.

Funds for this project were provided in the 2007-2008 fiscal year Stormwater Enterprise Fund.

 David Gustavson
Approved By