

Project	Anticipated Timeline					Status Update
	Initiate Design	Complete Bid Document & Advertise Project	Award Construction Contract (by City Council)	Construction Phase	Substantial Completion	
Reverse Osmosis Water Treatment Plant Rehabilitation	June 17, 2014	April 23, 2015	June 8, 2015	July 2015 - April 2016	March 2016	Construction is approximately 45% complete. Completed work includes the installation of piping and sumps for the new floor drains system; concrete work for the containment area of the chemical storage tanks; and coating of the interior of the Clearwell. Project completion and start-up/testing is anticipated in March.
Shallow Groundwater Wells	January 13, 2015	June 29, 2015	September 10, 2015	November 2015 - February 2016	February 2016	Contractor mobilized on Dec. 14, 2015, and drilled the 50 foot conductor casing for each well. Well drilling will continue in January.
Greystone Reservoir Rehabilitation	August 2014	September 4, 2015	November 17, 2015	January 2016 - December 2016	December 2016	A "notice to proceed" was issued to the Contractor on Dec. 23, 2015. The Contractor is planning to mobilize at the site in mid-January.