



CITY OF BEVERLY HILLS
CAPITAL ASSETS DEPARTMENT
MEMORANDUM

TO: PUBLIC WORKS COMMISSION
FROM: Mark Cuneo, City Engineer
DATE: February 11, 2016
SUBJECT: CAPITAL ASSETS - WATER CAPITAL IMPROVEMENT PROJECTS
ATTACHMENT: 1. Capital Improvement Program Project Summary

The attached spreadsheet has been updated to reflect the current status of the following three projects:

1. Reverse Osmosis Water Treatment Plan Rehabilitation
2. Shallow Groundwater Wells
3. Greystone Reservoir Rehabilitation

Staff will be available at the February 11, 2016, Commission meeting to answer any questions.

Project	Anticipated Timeline							Status Update
	Initiate Design	Complete Bid Document & Advertise Project	Award Construction Contract (by City Council)	Construction Phase	Substantial Construction Completion	Testing	Fully in Service	
Reverse Osmosis Water Treatment Plant Rehabilitation	June 17, 2014	April 23, 2015	June 8, 2015	July 2015 - April 2016	March 2016	March - April 2016	May 2016	Construction is approximately 60% complete. Surface coating was applied to the pipe trenches. On-going work includes the coating of the chemical storage area; reconnecting the interior piping and the pipe supports; and the installation of new valves with electrical motorized actuators. Start-up/testing is anticipated to begin in March.
Shallow Groundwater Wells	January 13, 2015	June 29, 2015	September 10, 2015	November 2015 - February 2016	Well 1: February 2016 Well 2: May 2016	May 2016 - May 2017* *contingent on approval from State Department of Drinking Water	May 2017* *contingent on approval from State Department of Drinking Water	Contractor commenced drilling the pilot hole of Well No. 1 to the depth of 260 feet. Three zones tests are being performed to determine the water quality of potential water bearing aquifers.
Greystone Reservoir Rehabilitation	August 2014	September 4, 2015	November 17, 2015	January 2016 - December 2016	December 2016	East basin - April 2016, West basin - Sep. 2016	Oct. 2016	A "notice to proceed" was issued to the Contractor on Dec. 23, 2015. The Contractor has provided submittals for materials and quality assurance. Work is anticipated to begin in late February.