



**CITY OF BEVERLY HILLS**  
**PUBLIC WORKS SERVICES DEPARTMENT**  
**MEMORANDUM**

**TO:** PUBLIC WORKS COMMISSION  
**FROM:** Mark Cuneo, City Engineer  
**DATE:** June 2, 2016  
**SUBJECT:** CAPITAL ASSETS - WATER CAPITAL IMPROVEMENT PROJECTS  
**ATTACHMENT:** 1. Capital Improvement Program Project Summary

---

The attached spreadsheet has been updated to reflect the current status of the following three projects:

1. Reverse Osmosis Water Treatment Plant Rehabilitation
2. Shallow Groundwater Wells
3. Greystone Reservoir Rehabilitation

Staff will be available at the June 2, 2016, Commission meeting to answer any questions.

Project	Anticipated Timeline							Status Update
	Initiate Design	Complete Bid Document & Advertise Project	Award Construction Contract (by City Council)	Construction Phase	Substantial Construction Completion	Testing	Fully in Service	
Reverse Osmosis Water Treatment Plant Rehabilitation	June 17, 2014	April 23, 2015	June 8, 2015	July 2015 - April- <del>2016</del> June 2016	<del>March 2016</del> - May 2016	<del>March - April-</del> <del>2016 - May -</del> June 2016	<del>May 2016</del> July 2016	Construction is approximately 90% complete. Work completed included installation of electrical conduit for control panels and installation of four roof fans. On-going work includes the installation of chemical feed control panels; coating of the plant floor; and hydrostatic testing for startup operation.
Shallow Groundwater Wells	January 13, 2015	June 29, 2015	September 10, 2015	November 2015 - <del>February</del> May 2016	Well 1: <del>February</del> - March 2016 Well 2: May 2016	May 2016 - May 2017*  *contingent on approval from State Department of Drinking Water	May <del>2017</del> 2018*  *contingent on approval from State Department of Drinking Water	Installation of the temporary pumps to be completed in May. A modification to Tetra Tech's contract to provide design services for conveyance and treatment (if required) and a modification to Hazen & Sawyer's contract for permitting and integrating the wells into the treatment plant and supply system scheduled to be presented to City Council on June 21.
Greystone Reservoir Rehabilitation	August 2014	September 4, 2015	November 17, 2015	January 2016 - December 2016	December 2016	West basin - <del>April</del> May June 2016, East basin - Sep. 2016	Oct. 2016	Concrete repairs are approximately 90% complete in the west basin including columns, walls and floors. Valves to be prepped and coated by the end of May. The installation of the joint seals will begin upon completion of the concrete repairs, valve coatings and scaffolding demobilization.