



AGENDA REPORT

Meeting Date: November 17, 2015

Item Number: D-13

To: Honorable Mayor & Council

From: Mark Cuneo, City Engineer
Tristan Malabanan, Civil Engineer

Subject: ACCEPTANCE OF THE CONTRACT FOR FY13/14 WATER MAIN REPLACEMENT – VARIOUS LOCATIONS PROJECT BY DOMINGUEZ GENERAL ENGINEERING, INC. IN THE FINAL AMOUNT OF \$4,012,356.39 AND AUTHORIZATION OF CITY CLERK TO RECORD A NOTICE OF COMPLETION

Attachments:

1. Notice of Completion
2. Project Location Map

RECOMMENDATION

Staff recommends that the City Council move to accept the described work with Dominguez General Engineering, Inc. and authorize the City Clerk to record the attached Notice of Completion.

INTRODUCTION

This report provides information and requests City Council acceptance of the contract work in the final amount of \$4,012,356.39 and authorization for the recordation of the Notice of Completion with Los Angeles County Recorder, by the City Clerk.

DISCUSSION

This project included the replacement of approximately 23,000 lineal feet of water main, 94 valves, and 345 meter boxes in select streets and alleys. This includes the added work to replace the failing 8" water main on Carolyn Way between Marilyn Drive and Laurel Way.

On April 1, 2014, a contract in the amount of \$3,680,500 was awarded to Dominguez General Engineering, Inc. on the basis of sealed competitive bids received on March 28, 2014 from ten bidders.

Dominguez was issued a notice to proceed on May 14, 2014 and construction was substantially completed on September 4, 2015. Civil Engineering Division personnel inspected all the work and are satisfied that the work was completed in accordance with the contract documents approved for this project.

FISCAL IMPACT

The original construction contract purchase order (which included a \$369,500 contingency amount) was \$4,050,000. The final contract amount is \$4,012,356.39 leaving a purchase order balance of \$37,643.61.

The current amount paid on the contract is \$3,811,738.57 with a retention balance of \$200,617.82 due to be paid 35 days after the recordation of the Notice of Completion. Funds for this project were provided as follows:

<u>ACCOUNT NUMBER</u>	<u>FUNDING SOURCE</u>	<u>AMOUNT PAID</u>	<u>RETENTION EARNED</u>	<u>P.O. BALANCE</u>
35-84-0066-85040	Wastewater Enterprise Fund	\$ 3,811,738.57	\$ 200,617.82	\$ 37,643.61
<u>TOTALS</u>		\$ 3,811,738.57	\$ 200,617.82	\$ 37,643.61

David Lightner
Approved By



Attachment 1

Requested by _____

AFTER RECORDING MAIL TO:

CITY CLERK'S OFFICE
Room 290, City Hall
455 North Rexford Drive
Beverly Hills, CA 90210

Space above this line for recorder's use

NOTICE OF COMPLETION

Notice is hereby given that:

1. The undersigned is owner of the interest or estate stated below in the property hereinafter described.
2. The full name of the undersigned is **City of Beverly Hills**
3. The full address of the undersigned is **455 North Rexford Drive, Beverly Hills, CA 90210**
4. The nature of the title of the undersigned is: **In fee.**
5. The full names and addresses of all persons who hold title with the undersigned are:
None
6. A work of improvement on the property hereinafter described was completed on November 17, 2015
7. The name of the contractor, if any, for such work of improvement was
DOMINGUEZ GENERAL ENGINEERING, INC.
8. The property on which said work of improvement was completed is in the City of Beverly Hills, County of Los Angeles, and State of California, as is described as:
FY13/14 WATER MAIN REPLACEMENT – VARIOUS LOCATIONS
9. The street address of said property is None

Dated: _____

STATE OF CALIFORNIA }
COUNTY OF LOS ANGELES }

Signature of }
Owner or Owners } _____

_____, being duly sworn, says: That he is the City Clerk
of the **City of Beverly Hills**, the corporation that executed the foregoing notice as owner of the aforesaid interest or estate in the property therein described; that he makes this verification of behalf of said corporation; that he has read said notice and knows the contents thereof, and that the facts therein stated are true.

Signature of
Corporate Officer
Named Above X _____

Attachment 2

