

CIP Projects Under Public Works Management

| CIP No. | CIP Title | Description | Funding Year | Budget or Total PO Encumbered | Management Division | RFP/RFQ/ Analysis End Date | Council Design Award Date | Design Start Date | Original Contract Design End Date | Actual Design End Date | Council Design Approval Date | Bid Advertise | Bid Opening Date | Council Construction Award Date | Const. Start Date | Original Contract Completion Date | Actual Contract Completion Date | Project Acceptance | Notes |
|---------|---|---|--------------|-------------------------------|------------------------|----------------------------|---------------------------|-------------------|-----------------------------------|------------------------|------------------------------|---------------|------------------|---------------------------------|-------------------|-----------------------------------|---------------------------------|--------------------|--|
| 0066 | Sewer System Repairs | Sewer System & MH Rehabilitation (including collapsed pipe) Phase 1 Based on AST CCTV | FY 11/12 | \$5,500,000 | Civil Engineering | | | 03-05-12 | 05-07-12 | | 06-19-12 | 05-08-12 | 06-08-12 | 06-19-12 | 08-06-12 | 10-30-2013 (300WD) | | 11-12-13 | |
| 0066 | Sewer System Repairs | Sewer System & MH Rehabilitation (including collapsed pipe) Phase 2 Based on AST CCTV | FY 12/13 | \$4,000,000 | Civil Engineering | | | | | | | | | | | | | | |
| 0195 | Street and Sidewalk Improvements | Street Resurfacing (Including Santa Monica Blvd. North curb lane) | FY 11/12 | \$1,172,368 | Civil Engineering | | | 11-15-11 | 01-12-12 | | 04-03-12 | 01-19-12 | 02-16-12 | 04-03-12 | 05-07-12 | 11-9-12 (6 Months) | | 01-15-13 | |
| 0195 | Street and Sidewalk Improvements | Street Resurfacing (Including Oakhurst) | FY 12/13 | \$4,000,000 | Civil Engineering | | | | | | | | | | | | | | |
| 0387 | Water Main and Hydrant Replacement | Water Main/Hydrant Replacement (Eastside) Phase 1 w/o Doheny | FY 12/13 | \$2,452,231 | Civil Engineering | | | | | | 09-11-12 | 06-25-12 | 07-26-12 | 09-11-12 | 10-08-12 | 3-15-2013 (90WD) | | 04-15-13 | |
| 0387 | Water Main and Hydrant Replacement | Water Main/Hydrant Replacement (Eastside) Phase 2 e/o Doheny | FY 12/13 | \$2,250,000 | Civil Engineering | | | | | | | 01-01-13 | | | | | | | |
| 0387 | Water Main and Hydrant Replacement | Water Main/Hydrant Replacement FY 13/14 | FY 13/14 | \$4,200,000 | Civil Engineering | 01-15-13 | 02-15-13 | 03-01-13 | 06-01-13 | | 07-15-13 | 06-02-13 | 07-02-13 | 07-15-13 | 08-01-13 | 3/31/2014 (180WD) | | 04-15-13 | Project Schedule Dates and Budget Finalized |
| 0554 | Pavement Master Plan | Pavement Master Plan Update | FY 12/13 | \$35,000 | Civil Engineering | 11-30-12 | 01-15-13 | | | | | | | | | | | | |
| 0701 | Improvement of City Gateways | Gateway/Streetscape: Wilshire at Whittier Re-bid | FY 11/12 | \$605,381 | Civil Engineering | | | 12-19-11 | 02-18-12 | 2-8-12 | 06-19-12 | 04-17-12 | 05-17-12 | 06-19-12 | 08-06-12 | 3-1-2013 (180 CD) | | 04-15-13 | |
| 0796 | Reservoir Replacement / Water Tanks | Reservoir Replacement and Repair | FY 09/10 | \$10,883,661 | Civil Engineering | 12-31-08 | 01-22-09 | 01-23-09 | 07-27-09 | 10-14-09 | 09-15-09 | 10-16-09 | 01-12-10 | 02-02-10 | 03-03-10 | 09-07-12 | | 07-19-13 | |
| 0796 | Reservoir Replacement / Water Tanks | Reservoir 4A Crack (including Pump. Elec., SCADA) Minus Wall | FY 11/12 | \$1,450,000 | Civil Engineering | | | | 06-15-11 | 06-15-11 | 06-19-12 | 05-03-12 | 06-05-12 | 06-19-12 | 07-24-12 | 10-19-2012 (90 CD) | | 02-14-13 | Contract Duration Extended Two Months due to Request From Water Ops to Install Solar Bees as Part of this Contract (Actual PO Amount Identified) |
| 0894 | Public Works Yard and Facility Improvements | Public Works Warehouse and Shops Building | FY 11/12 | \$11,915,206 | Project Administration | | | 06-07-11 | | 06-05-12 | 04-07-12 | 04-26-12 | 06-07-12 | 07-24-12 | 08-01-12 | 06-01-13 | | | |
| 0894 | Public Works Yard and Facility Improvements | Compressed Natural Gas Fueling Station | FY 11/12 | \$11,915,206 | Project Administration | | | 09-27-11 | | 05-21-12 | | | | 09-20-11 | 02-28-12 | 09-30-12 | 11-02-12 | | |