



AGENDA REPORT

Meeting Date: September 1, 2015

Item Number: D-16

To: Honorable Mayor & City Council

From: Mark Cuneo, City Engineer

Subject: ACCEPTANCE OF THE CONTRACT WORK FOR THE 2013-2014 ON-CALL PAVING SPOT REPAIRS AND SIDEWALK, CURB AND GUTTER AND DRIVEWAY APPROACH SPOT REPAIRS BY ALL AMERICAN ASPHALT, IN THE FINAL AMOUNT OF \$2,529,138.20; AND
AUTHORIZATION TO CITY CLERK TO RECORD NOTICE OF COMPLETION

Attachments: 1. Notice of Completion

RECOMMENDATION

Staff recommends that the City Council move to accept the contract work for the referenced project by All American Asphalt, and authorize the City Clerk to record the Notice of Completion.

INTRODUCTION

This report provides information to the City Council for acceptance of the contract work in the final amount of \$2,529,138.20 and authorization for the recordation of the Notice of Completion by the City Clerk with the Los Angeles County Recorder.

DISCUSSION

On September 24, 2013, a contract in the amount of \$2,440,000 was awarded to All American Asphalt on the basis of sealed competitive bids received after public advertising for the 2013-2014 On-call Paving Spot Repairs and Sidewalk, Curb and Gutter and Driveway Approach Spot Repairs project. This project repaired damaged and displaced concrete sidewalks, curbs and gutters and driveway approaches within the public right-of-way south of Santa Monica Boulevard.

As part of the City's sidewalk inspection survey, all streets south of Santa Monica Boulevard (north roadway) were inspected to identify areas of the public right-of-way that required concrete repair or replacement. The survey included the size and location of damaged or displaced concrete sidewalks, driveway approaches and curbs and gutters.

This contract corrected the deficient areas of the public right-of-way that were identified in the survey by full concrete removal/replacement and horizontal concrete cutting. Approximately 8,800 locations were identified and repaired and/or replaced as part of this project. Additional work authorized by change order included limited sidewalk repair work north of Santa Monica Boulevard between Santa Monica Boulevard and Sunset Boulevard and repair of damaged pavement on Carolyn Way. Civil Engineering Division staff inspected all the work and is satisfied that the work was completed in accordance with the contract documents approved for this project.

A subsequent project to correct the deficient areas of the public right-of-way north of Santa Monica Boulevard North was awarded by City Council on June 16, 2015 and is currently under construction. Completion of this project is anticipated in May 2016.

FISCAL IMPACT

The original construction contract purchase order (which included a \$244,000 contingency amount) was \$2,684,000. The current amount paid on the contract is \$2,402,672.74 with a balance of \$126,465.46 due 30 days after the recordation of the Notice of Completion.

The final contract amount is \$2,529,138.20 leaving a purchase order balance of \$154,861.80 to be returned to the Infrastructure Fund for use by other capital improvement projects under that fund.

David Lightner 
Approved By

Attachment 1

