



CITY OF BEVERLY HILLS
CAPITAL ASSETS DEPARTMENT
MEMORANDUM

TO: PUBLIC WORKS COMMISSION
FROM: Mark Cuneo, City Engineer *MC*
DATE: August 11, 2015
SUBJECT: REVERSE OSMOSIS WATER TREATMENT PLANT
REHABILITATION PROJECT UPDATE
ATTACHMENT: None

PROJECT STATUS

A pre-construction meeting was held on July 28, 2015. The Contractor, Canyon Springs Enterprises, was issued a notice to proceed to provide the required submittals, including a project schedule and materials/equipment to be incorporated into the work. Construction work at the site will begin in August.

SCOPE OF WORK

- Reconstruction/rerouting of the existing deteriorated industrial waste line
- Addition of baffle walls and an interior coating to the product water clearwell
- New plant floor coatings and upgrading of existing coatings
- New chemical dosing pump skids
- Addition of electric actuators to certain manual valves
- Addition of air gaps for existing brine box and CIP tank/scavenger tank (per regulatory requirements)
- Addition of new control hardware and associated programming to improve plant operability

PROJECT COST

Construction Budget: \$2.6 million

MILESTONE SCHEDULE

Contract Award (by City Council):	June 8, 2015
Notice To Proceed:	July 28, 2015
R.O. Plant Online:	February 2016
Project Closeout/Completion:	April 2016