



**CITY OF BEVERLY HILLS**  
**PUBLIC WORKS DEPARTMENT**  
**MEMORANDUM**

**TO:** PUBLIC WORKS COMMISSION  
**FROM:** Mark Cuneo, City Engineer *MPC*  
**DATE:** August 11, 2016  
**SUBJECT:** CAPITAL IMPROVEMENT & MAJOR PROJECTS  
**ATTACHMENT:** 1. Capital Improvement Program Project Summary

---

**Water Capital Improvement Projects**

The attached spreadsheet has been updated to reflect the current status of the following three projects:

1. Reverse Osmosis Water Treatment Plant Rehabilitation
2. Shallow Groundwater Wells
3. Greystone Reservoir Rehabilitation

Project	Anticipated Timeline							Status Update
	Initiate Design	Complete Bid Document & Advertise Project	Award Construction Contract (by City Council)	Construction Phase	Substantial Construction Completion	Testing	Fully in Service	
Reverse Osmosis Water Treatment Plant Rehabilitation	June 17, 2014	April 23, 2015	June 8, 2015	July 2015 - April- <del>2016</del> June 2016	<del>March 2016- May 2016</del> June 2016	<del>March - April- 2016</del> May - July 2016 (Contractor) - August 2016 (Operations)	<del>May 2016- July 2016</del> September 2016* *contingent on approval for State Department of Drinking Water	Construction is 99% completed. Contractor is working on the punch list items. The R. O. Water Treatment Plant is scheduled turnover to operations for commissioning and start-up testing in August 2016.
Shallow Groundwater Wells	January 13, 2015	June 29, 2015	September 10, 2015	November 2015 - <del>February</del> May 2016	Well 1: February-March 2016 Well 2: May 2016	May 2016 - May 2017* *contingent on approval from State Department of Drinking Water	May 2017* *contingent on approval from State Department of Drinking Water	Held kick off meeting with Tetra Tech and Hazen Sawyer. TT completed the utility search and field survey of the alignment of the water conveyance system. 50% design drawing is due in August 2016. H&S is developing the Water Sampling Plan for the two wells for permitting with State Department of Drinking Water to integrating the new wells into the treatment plant.
Greystone Reservoir Rehabilitation	August 2014	September 4, 2015	November 17, 2015	January 2016 - December 2016	December 2016	West basin - April May June 2016, East basin - Sep. 2016	Oct. 2016	Work on the west basin has been completed and it is in operation. The east tank has been dried and a temporary ventilation system was installed. Concrete repairs on columns and joint sealant removals are approximately 20% complete.