



**CITY OF BEVERLY HILLS**  
**PUBLIC WORKS SERVICES DEPARTMENT**  
**MEMORANDUM**

**TO:** PUBLIC WORKS COMMISSION  
**FROM:** Trish Rhay, Assistant Director of Public Works Services  
**DATE:** July 7, 2014  
**SUBJECT:** UPDATE ON WATER TREATMENT PLANT RENOVATION

---

The design contract for the Water Treatment Plant Renovation was awarded to GHD Inc. at the June 17, 2014, City Council meeting. A project kick-off meeting was conducted on June 19<sup>th</sup>. On June 30<sup>th</sup>, the consultant spent the day with staff evaluating the plant conditions and videoing the waste line to begin the design process. The development of design plans and specifications for the plant repairs and upgrades is scheduled to take four months to complete. Once design is complete, a construction contract to make the repairs will be advertised. After award of a construction contract, it is anticipated that the plant will shut down for up to six months for construction.

Mark Cuneo will be present to provide more detail and answer any questions the Commissioners may have.