




CITY OF BEVERLY HILLS
PUBLIC WORKS SERVICES DEPARTMENT
MEMORANDUM

TO: PUBLIC WORKS COMMISSION

FROM: Trish Rhay, Assistant Director of Public Works Services – Infrastructure & Field Operations 
Michelle Tse, Senior Management Analyst *mt*

DATE: May 11, 2015

SUBJECT: SHALLOW GROUNDWATER WELL UPDATE

ATTACHMENT: 1. Project Update Sheet

Attached is an update regarding the shallow groundwater well project. Staff will be available during the May 11, 2015, Commission Meeting to provide additional details.



Shallow Groundwater Well Project

PROJECT STATUS

Tetra Tech (Design Consultant) has provided conceptual well layouts based on hydrogeological and initial regulatory constraints including:

- 50' radius protection zone around each well
- Minimum of 110' separation between two shallow wells
- Footprint approximately 30' x 20' (wellhead, above ground piping, transformer, elec. cabinets)
- Ability to access the well with a drill rig for maintenance purposes (50' x 25')

SCOPE OF WORK

Design and construction of two shallow groundwater wells at 345 Foothill Road based on the 2009 Hydrogeologic Feasibility Study and Preliminary Design Report for Development of Shallow Groundwater Near Water Treatment Plant, prepared by Richard C. Slade & Associates.

PROJECT COST

Preliminary Project Budget: \$2,000,000

MILESTONE SCHEDULE

Preliminary Design Report:	June 9, 2015
Complete Site Survey:	June 23, 2015
Complete Project Design:	September 2015*
Advertised for Bids:	October 2015
Award Construction Contract (by City Council):	December 2015
Well Construction & Development:	January 2016 – April 2016**

* Requires completion of Environmental Document

** Depending on availability of Well Drilling Contractors