



**CITY OF BEVERLY HILLS**  
**CAPITAL ASSETS DEPARTMENT**  
**MEMORANDUM**

**TO:** PUBLIC WORKS COMMISSION  
**FROM:** Mark Cuneo, City Engineer *MC*  
**DATE:** September 10, 2015  
**SUBJECT:** WATER ENTERPRISE CAPITAL IMPROVEMENT PROJECTS  
UNDER CAPITAL ASSETS  
**ATTACHMENT:** 1. Capital Improvement Program Project Summary

---

The attached spreadsheet has been updated to reflect the current status of the following three projects:

1. Reverse Osmosis Water Treatment Plan Rehabilitation
2. Shallow Groundwater Wells
3. Greystone Reservoir Rehabilitation

Staff will be available at the September 10, 2015 Commission meeting to answer any questions.

## Capital Improvement Program Project Summary

Project	Anticipated Timeline						Status Update
	Initiate Design	Complete Bid Document & Advetise Project	Award Construction Contract (by City Council)	Construction Phase	Substantial Completion		
Reverse Osmosis Water Treatment Plant Rehabilitation	June 17, 2014	April 23, 2015	June 8, 2015	July 2015 - April 2016	March 2016	The Contractor, Canyon Springs Enterprises, has commenced work providing submittals for various equipment and materials including long-lead time procurement items. The Contractor is scheduled to mobilize at the plant site on September 8.	
Shallow Groundwater Wells	January 13, 2015	June 29, 2015	September 10, 2015	November 2015 - February 2016	February 2016	Three bids were received and evaluated. Staff is recommending that City Council award the construction contract to Cascade Drilling at the September 10 Council meeting.	
Greystone Reservoir Rehabilitation	August 2014	September 4, 2015	November 3, 2015	January 2016 - December 2016	December 2016	Completion of bid documents and advertising/bidding of the construction project is scheduled for September.	